

Sterling Riverfront Reimagined Commission

Progress Meeting

November 28, 2022



Agenda

- Scope
 - Playground
 - Splash Pad
 - Pavilion
 - Electric & Technology
- Budget
- Schedule



Mead&Hunt







10/18/22 Design

VILIN

 (\mathbf{J})

10,100 ST LAWN

0000

 (\cdot)

3

 (\cdot)

1 Harris

TURF GRASS AMPHITHEATER VIEWING

- NWSW WIRE ROD INSPIRED SEATING/WALKING
- CANOE / KAYAK LAUCH/TAKEOUT
- EXISTING SWING BENCH
- STORMWATER FACILITY
- PARKING LOT
- OPEN AIR SHELTER
- EXISTING TREE TO REMAIN
- PROPOSED TREE
- AT GRADE "WOODED" PLAZA
- STERLING COBBLE PLAZA / WALK
- EXISTING VEGETATION TO REMAIN
- NWSW WIRE MESH INSPIRED PAVED PLAZA
- PLAZA PICNIC / PLAY / VIEWING MOUND
- PLAZA PICNIC LAWN
- PLAZA TREE WITH GRATE
- COMMONWEALTH EDISON



FUTURE

000

8

000

11/28/22 Design

CESS / STAGING / LOADING **MEMORIAL**

AMPHITHEATER VIEWING ROD INSPIRED SEATING MALKING AK LAUCH/TAKEOUT **WING BENCH**

LOC

VOODED" PLAZA

GETATION TO REMAIN

C / PLAY / VIEWING MOUND C LAWN

WITH GRATE

CPA remediation grant limit of

00

ER FACILITY


EL TER EE TO REMAIN

REE

OBBLE PLAZA / WALK

MESH INSPIRED PAVED PLAZA

ALTH EDISON



CPA serve destor grant limit of construction (2005)

No.

理想に



10/18/22 Design

- Grass Space
- Plaza
- Skating Ribbon
- Drop off
- Memorial
- Fire Ring





11/28/22 Design

- Wallace Plaza at Roundabout
- IL EPA Line
- Building Orientation
- Playground layout








Amenities Itemized

	PHASE 1	\$2,271,372	10
Plaza*		\$1,180,700	6
Splash Pad		\$270,103	Ł
Playground		\$820,569	7
	PHASE 2	\$1,673,226	
West Parking Lot		\$432,346	2
Ice Skating Ribbon – <u>Infrastructure</u>		\$540,880	f
Ice Skating Ribbon – <u>Refrigeration</u>		\$655,000	2
River Access / Kayak Launch		\$45,000	
	PHASE 3	\$1,081,134	/
East Parking Lot		\$503,324	7
Amphitheater Lawn & Path		\$267,810	<
Open Air Shelter (2)		\$90,000	
Sculptures (3)		\$120,000	
Veterans Memorial		\$100,000	
	AMENITIES TOTAL	\$5,025,733	







Electric & Technology



Re-BID now for spring build or include in Phase 1 (recommended)?

- Cleaner finished product \rightarrow
 - West service indefinitely in plaza vs. in building
- Fiber
 - Determine all technology needs
- Contractor complications
 - Multiple to balance
 - Liabilities / warranties
- Lead times for fixtures
 - May end up all being delivered at the same time anyway
- Sunk cost for west service panel board, controls: ~\$5-10k.

– IEPA?



Mead&Hunt





Budget – Phase 1

"BUCKETS" TOTAL	\$3,575,000
1. Gorman Sheet	\$1,400,000
2. Utilities from Wallace	\$100,000
3. Electric & Technology River Path	\$750,000 (reduced \$200,000, assume fiber in Wallace)
4. Pavilion Building	\$1,325,000
PLAZA / AMENITIES TOTAL	\$2,090,672
5. Plaza* (7,000 SF at Skating Ribbon in future phase)	\$1,000,000
5. Splash Pad	\$270,103
6. Playground	\$820,569
"6 BUCKETS" NET TOTAL	\$5,665,672
Design Engineering Fee (Goal is to include all phases)	~\$275,000 (includes ~\$20k to date design/program)
Construction Management	~\$50,000
Splash Pad Operations	~\$45,000 (annual)
General Maintenance (bathrooms, playgrounds)	~\$20,000 (annual)
DESIGN & MAINTENCE TOTAL	\$390,000
PHASE 1 GRAND TOTAL	\$6,055,672

Budget – Phase 2

AMENITIES TOTAL	\$1,853,926
West Parking Lot	\$432,346
Ice Skating Ribbon – Infrastructure	\$540,880
Ice Skating Ribbon – Refrigeration	\$655,000
West Plaza (between parking lot and skating ribbon)	\$180,700
River Access / Kayak Launch	\$45,000
DESIGN & O&M	\$235,000
	7233,000
Design Engineering Fee	
	~\$50,000
Design Engineering Fee	~\$50,000 ~\$30,000
Design Engineering Fee Construction Management	~\$50,000 ~\$30,000 ~\$150,000 <i>(annual)</i> + 1 staff?

November 2022 prices



Budget – Phase 3

AMENITIES TOTAL	\$1,081,134
East Parking Lot	\$432,346
Amphitheater Lawn & Path	\$267,810
Open Air Shelter (2)	\$90,000
Sculptures (3)	\$120,000
Veterans Memorial	\$100,000
DESIGN & CONSTRUCTION	\$110,000
Design Engineering Fee	~\$50,000
Construction Management	~\$50,000
General Maintenance	~\$10,000 (annual)
PHASE 3 GRAND TOTAL	\$1,191,134

November 2022 prices





PHASE 1 GRAND TOTAL \$6,055,672

PHASE 2 GRAND TOTAL \$2,088,926

PHASE 3 GRAND TOTAL \$1,191,134

GRAND TOTAL \$9,335,732

November 2022 prices



Schedule



Schedule – Ideal / Aggressive

Public Engagement – 2019 Comprehensive Plan Update	2019
✓ Scoping	2019 - 2022
Programming	08/2022 - present
Conceptual Design	08/2022 - present
 Vendor / Amenity Selection 	10/2022 - present
 Engineering & Architectural Design 	January – March 2023
 Public Engagement / Marketing / Fundraising 	January – March 2023
 100% Plans, Specifications, & Estimate 	April – May 2023
 Bid & Bid Opening 	May – June 2023
Award & Contract	June – July 2023
Wallace Street Construction Completion	July/August 2023
Construction Begin	July 2023
 Grand Opening! 	Spring 2024

Mead&Hunt

